1st and Final Bill

M. A. R. 57 (Rule 116)
Measurement Book
No. B

340281

Serial No. Providing and laying Street name Board in Bagalagunte in word

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency ..... K.E.I.D.L

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Estimated cost :- 25.00 Lakhs Job code :- 014-18-0000.28 Item code - 3211 AS. No :- EE/DD/AS/132/17-18 dt. 26/09/2017 TS. No :- EE/DD/TS/168/17-18 dt. 26/09/2017 W.O No :- EE/DD/WO/377/17-18 dt. 27/03/2018						
(1)	Earthwork excavation by manual means in Hard Soil involving an average horizontal throw up to 2m and an average lift upto 1.5m, excavated surface and sides neatly dressed, the dispersed earth to be levelled neatly after breaking & clods complete as per specifications.						

Scanned by CamScanner

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	As per Premeasurement duly recorded in this MB at Pg. No. 340 7-7/2, vide at No. (1) @ Rate ₹ 170.92/cum					80.35 cum = ₹ 13734/-	
(2)	Providing and laying in position P.C.C. of mix M 15:6 with OPC cement @ 220 kgs. with 40mm and down size graded granite metal coarse aggregate @ 0.89 cum & fine aggregates @ 0.465 cum machine mixed, machine mixed, concrete laid in layers not exceeding 150mm thick, well compacted, in foundation including cost all materials, complete as per specifications. As per premeasurement duly recorded in this MB at Pg. No. 340 7-8/2 vide at No. (2) @ Rate ₹ 5348.76/cum					20.09 cum = ₹ 107446/-	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಚಿಕ್ಕಮಗಳೂರು, ಉಪ-ವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಚಿಕ್ಕಮಗಳೂರು, ಉಪ-ವಿಭಾಗ

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಚಿಕ್ಕಮಗಳೂರು, ವಿಭಾಗ

Scanned by CamScanner

M. A. R. 57 (Rule 116)
Measurement Book

No. B 340282

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
③	providing and laying in position plain cement concrete 1 mm M 20 with OPC cement @ 300 kgs, with 20 mm and down size graded granite metal coarse aggregate @ 0.89 cum and fine @ 0.45 cum, machine mixed, concrete laid layers not exceeding 15cms, thus well compacted in foundation, plinth cills including cost of all materials, labour, tools & machinery, curing complete as per specifications. As per premeasurement Qty recorded in this MB at Pg. No. 340279/2 vide Sl. No ③ i.e. @ Rate 5874.52/cum					60.26 cum	ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು = ₹ 354022/-

Scanned by CamScanner

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(4)	Supplying MS steel name boards as per approved design and specification complete with all leads and lifts as per the direction of Engineer-in-charge of the work.						
	Bhuvaneshwari nagara	32				32	
	MS Ramaiah layout	21				21	
	Haranoor layout	11				11	
	Muniyappa layout	4				4	
	Muneshwara nagara	5				5	
	Manjunatha nagara	38				38	
	Shethachi layout	4				4	
	Mahveshwaraiah layout	12				12	
	RTS layout	2				2	
	Soundarya layout	22				22	
	Siddeshwara Badavane	37				37	
	Navny layout	4				4	

Scanned by CamScanner

M. A. R. 57 (Rule 116)
Measurement Book

No. B

340283

..... From..... To.....

Name of work .....

Contractor of nature of Agency .....

Date of commencement of work .....

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
NMH layout	6				6	
Varlesvar layout	27				27	
MH layout	29				29	
Nisarga layout	7				7	
Sarangi Remand layout	5				5	
Bagalagunte	13				13	
			Total Qty		279 NOS	
		@ Rate ₹ 5203/NO			= ₹ 1451637/-	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

9/5/2018

Scanned by CamScanner

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(5)	Providing and applying enamel metal paint two coats excluding priming coat on new steel & other metal surface brushing to give an even shade after cleaning out grease dirt and other foreign matter complete as per specifications.						
	Total as per above item No (4)	Total nine Bowls = 279 Nos					
	Sides & face pole	279	0.25	0.45		56.50	
	cylindrical pole	279	0.2-40	0.31		207.55	
	Side & board, above	279	1.80	0.05		25.11	
					Total SS	289.15 Sqm	
			@ Rate	86.92/69		=25154/-	
(6)	Applying red lead primary coat over new steel and other metal surface including preparing the surface after thoroughly cleaning off grease dirt and other foreign matter, and burned off with wire brushes, to a steel into, smooth complete as per specifications.						

Scanned by CamScanner

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
			Sub total			= ₹ 22,47,065/-	
			DRIDL charges 11%			= ₹ 2,47,177/-	
			Total Bill Amount			= ₹ 24,94,242/-	

30/5/2019

Certificate:-

1. The work is done satisfactorily by contractor
2. the contractor has removed all debris from site.
3. there is no departmental issues made by contractor.

30/5/2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner